



3250 Linebaugh Rd.  
 Xenia, OH 45385  
 Telephone (800) 762-0040  
 FAX (937) 879-8425

**CEMENT  
MILL  
TEST**

**Cement Identified as:** **Type III** **Date:** 10/02/23  
**Production Dates:** **August, 2023** **Silo: 3**

STANDARD CHEMICAL REQUIREMENTS (ASTM C114)	SPECIFICATIONS	ASTM C 150 TYPE III	AASHTO M85 Type III	RESULTS
Silicon Dioxide (SiO <sub>2</sub> ), %		----		19.4
Aluminum Oxide (Al <sub>2</sub> O <sub>3</sub> ), %		----		4.4
Ferric Oxide (Fe <sub>2</sub> O <sub>3</sub> ), %		----		2.9
Calcium Oxide (CaO), %		----		61.2
Magnesium Oxide (MgO), %	Maximum	6.0	6.0	4.5
Sulfur Trioxide (SO <sub>3</sub> ), % <sup>A</sup>	Maximum	3.5	3.5	4.2
Loss on Ignition (LOI), %	Maximum	3.5	3.5	1.9
Insoluble Residue, %	Maximum	1.50	1.5	0.46
Free Calcium Oxide, %				0.6
Alkalies (Na <sub>2</sub> O equivalent), %		----		0.82
Tricalcium Silicate (C <sub>3</sub> S), Potential %		----		56
Dicalcium Silicate (C <sub>2</sub> S), Potential %		----		13
Tricalcium Aluminate (C <sub>3</sub> A), Potential %	Maximum	15	15	7
Tetracalcium Aluminoferrite (C <sub>4</sub> AF), Potential %		----		9
CO <sub>2</sub> , %				1.0
Limestone, %	Maximum	5.0	5.0	2.3
CaCO <sub>3</sub> in Limestone, %	Minimum	70	70	97
<b>PHYSICAL REQUIREMENTS</b>				
(ASTM C204) Blaine Fineness, m <sup>2</sup> /kg		----		618
(ASTM C191) Time of Setting (Vicat)				
Initial Set, minutes	Range	45 - 375	45 - 375	112
Final Set, minutes				220
(ASTM C185) Air Content, %	Maximum	12	12	8
(ASTM C151) Autoclave Expansion, %	Maximum	0.80	0.80	0.12
(ASTM C1038) Expansion in Water, %	Maximum	0.02	0.02	0.007
(ASTM C187) Normal Consistency, %		----		29.1
(ASTM C109) Compressive Strength, psi (Mpa)				
1 Day	Minimum	1740 ( 12.0 )	1740 (12.0)	4233 ( 29.2 )
3 Day	Minimum	3480 ( 24.0 )	3480 (24.0)	5323 ( 36.7 )
7 Day		----		6313 ( 43.5 )
28 Day		----		7290 ( 50.3 )

<sup>A</sup> Per ASTM C150 Table 1 footnote D

We hereby certify that this cement conforms to all of the standard requirements for portland cement in the above specification for the type specified.

By: Rusty Strader

Physical Testing completed by: TL, JT  
 Chemical Testing completed by: CA, NC, KL, NM

Rusty Strader  
 Quality Control Manager  
 Fairborn Cement Company



3250 Linebaugh Rd.  
 Xenia, OH 45385  
 Telephone (800) 762-0040  
 FAX (937) 879-8425

**CEMENT  
MILL  
TEST**

**Cement Identified as:**                      **Type III**                                      **Date: 10/02/23**  
**Production Period:**                      **August, 2023**                                      **Silo: 3**

**Additional Data**

Type Amount (%)	Inorganic Processing Addition Data	Limestone
	Baghouse Dust	Limestone
SiO <sub>2</sub> (%)	0.0	2.3
Al <sub>2</sub> O <sub>3</sub> (%)		1.1
Fe <sub>2</sub> O <sub>3</sub> (%)		0.6
CaO (%)		1.5
SO <sub>3</sub> (%)		53.5
		1.1

Base cement Phase Composition

C3S (%)	52
C2S (%)	16
C3A (%)	7
C4AF (%)	9

We hereby certify that this cement conforms to all of the standard requirements for portland cement in the above specification for the type specified.

By: *Rusty Strader*

Rusty Strader  
 Quality Control Manager  
 Fairborn Cement Company