



3250 Linebaugh Rd.
 Xenia, OH 45385
 Telephone (800) 762-0040
 FAX (937) 879-8425

**CEMENT
MILL
TEST**

Cement Identified as: **Type III** **Date:** **04/30/21**
Production Dates: **March, 2021** **Silo:** **3**

STANDARD CHEMICAL REQUIREMENTS (ASTM C 114)	SPECIFICATIONS	ASTM C 150 TYPE III	AASHTO M85 Type III	RESULTS
Silicon Dioxide (SiO ₂), %		----		19.2
Aluminum Oxide (Al ₂ O ₃), %		----		4.5
Ferric Oxide (Fe ₂ O ₃), %		----		3.0
Calcium Oxide (CaO), %		----		61.9
Magnesium Oxide (MgO), %	Maximum	6.0	6.0	4.6
Sulfur Trioxide (SO ₃), % ^A	Maximum	3.5	3.5	4.1
Loss on Ignition (LOI), %	Maximum	3.5	3.5	2.3
Insoluble Residue, %	Maximum	1.50	1.5	0.46
Free Calcium Oxide, %				0.9
Alkalies (Na ₂ O equivalent), %		----		0.82
Tricalcium Silicate (C ₃ S), Potential %		----		60
Dicalcium Silicate (C ₂ S), Potential %		----		10
Tricalcium Aluminate (C ₃ A), Potential %	Maximum	15	15	7
Tetracalcium Aluminoferrite (C ₄ AF), Potential %		----		9
CO ₂ , %				1.4
Limestone, %	Maximum	5.0	5.0	3.4
CaCO ₃ in Limestone, %	Minimum	70	70	97
PHYSICAL REQUIREMENTS				
(ASTM C 204) Blaine Fineness, m ² /kg		----		615
(ASTM C 191) Time of Setting (Vicat)				
Initial Set, minutes	Minimum	45	45	80
Final Set, minutes	Maximum	375	375	180
(ASTM C 185) Air Content, %	Maximum	12	12	7
(ASTM C 151) Autoclave Expansion, %	Maximum	0.80	0.80	0.15
(ASTM C 1038) Expansion in Water, %	Maximum	0.02	0.02	0.014
(ASTM C 187) Normal Consistency, %		----		28.0
(ASTM C 109) Compressive Strength, psi (Mpa)				
1 Day	Minimum	1740 (12.0)	1740 (12.0)	4437 (30.6)
3 Day	Minimum	3480 (24.0)	3480 (24.0)	5480 (37.8)
7 Day		----		6093 (42.0)
28 Day		----		7007 (48.3)

^A Per ASTM C150 Table 1 footnote D

We hereby certify that this cement conforms to all of the standard requirements for portland cement in the above specification for the type specified.

By: Rusty Strader

Physical Testing completed by: DG, MS
 Chemical Testing completed by: TA, NC, KL, NM

Rusty Strader
 Quality Control Manager
 Fairborn Cement Company



3250 Linebaugh Rd.
 Xenia, OH 45385
 Telephone (800) 762-0040
 FAX (937) 879-8425

**CEMENT
 MILL
 TEST**

Cement Identified as: **Type III** **Date:** 04/30/21

Production Period: **March, 2021** **Silo:** 3

Additional Data

Type	Inorganic Processing Addition Data	
	Baghouse Dust	Limestone
Amount (%)	0.0	3.4
SiO2 (%)	12.4	0.9
Al2O3 (%)	4.3	0.6
Fe2O3 (%)	1.8	0.6
CaO (%)	42.2	45.9
SO3 (%)	1.1	0.2

Base cement Phase Composition

C3S (%)	54
C2S (%)	14
C3A (%)	7
C4AF (%)	9

We hereby certify that this cement conforms to all of the standard requirements for portland cement in the above specification for the type specified.

By: Rusty Strader

Rusty Strader
 Quality Control Manager
 Fairborn Cement Company