FAIRBORN CEMENT COMPANY

3250 Linebaugh Rd.
Xenia, OH 45385
Telephone (800) 762-0040
FAX (937) 879-8425

CEMENT MILL TEST

Cement Identified as: **Masonry Cement, Type M** **Date: 12/01/21**

Production Dates: **October, 2021**

PHYSICAL REQUIREMENTS	ASTM C 91 SPECIFICATIONS Type M			RESULTS
(ASTM C 430) 45-um sieve, % retained	Maximum	24		**6**
(ASTM C 151) Autoclave Expansion, %	Maximum	1.0		**0.12**
(ASTM C 266) Time of Setting (Gillmore)				
Initial Set, minutes	Minimum	90		**165**
Final Set, minutes	Maximum	1000		**295**
(ASTM C 185) Air Content, %	Range	8-19		**14**
(ASTM C 1506) Water Retention	Minimum	70		**80**
(ASTM C 109) Compressive Strength, psi (Mpa)				
7 Day	Minimum	1800 (12.4)		**3320 (22.9)**
28 Day	Minimum	2900 (20.0)		**3960 (27.3)**

'We hereby certify that this cement conforms to all of the standard requirements for masonry cement in the above specification for the type specified.

By: Rusty Strader

Physical Testing completed by: DG, JT
Chemical Testing completed by: TA, NC, KL, NM

Rusty Strader
Quality Control Manager
Fairborn Cement Company